



AGGREGATE BASE INSPECTION FORM			
		INSPECTION CARD #	
Project Name:		DATE	
Bid#:		Activity Card Reference	
Location			
From Station			
To Station			
		COMMENTS	
General			YES NO
Did you attend the Pre-Activity Meeting for this item?			
Were you present during the majority of the work?			
Specifics			YES NO
Was Moisture adequately processed?			
Did you verify that the moisture was to the correct depth?			
Was the proper lift thickness used?			
What is the Compaction Requirement? (Percent)			
Were Density Tests taken?			
If, NO, did you write the reason on back of this sheet?			
Are all test results within spec's?			
If, NO, did you write a Deficiency?			
Is a copy of the results attached?			
Did you verify the grade to be at the proper elevation?			
Did Special Circumstances exist?			
List the special circumstances on the back of this sheet			
QC INSPECTOR INITIALS			
QA Sign-Off			YES NO
Did QC complete the checklist accurately?			
If NO, was a Deficiency written for improper Checklist?			
Give Deficiency Number from log			
Did you have to write any other Deficiency?			
Give Deficiency Number from log			
Do you take exception to allowing the work to progress?			
QA INSPECTOR INITIALS			