



**Clark County Department of Public Works - Construction Management Division  
500 S. Grand Central Parkway, Las Vegas, Nevada 89155**

REINFORCMENT INSPECTION FORM			
		INSPECTION CARD #	
Project Name:		DATE	
Bid#:		Activity Card Reference	
<b>Location</b>			
<b>From Station</b>			
<b>To Station</b>			
		<b>COMMENTS</b>	
<b>General</b>			
		<b>YES NO</b>	
Did you attend the Pre-Activity Meeting for this item?			
Were you present during the majority of the work?			
<b>Specifics</b>			
		<b>YES NO</b>	
Did you complete a "Concrete Inspection"?			
Has Aggregate Base past inspection and testing & certified for Concrete placement?			
Are forms straight, clean and free of debris?			
Has rebar, embeds, etc been inspected per plan ?			
Has rebar, embeds, etc been checked for clearances , laps?			
Have forms, bracing, shoring been checked for compliance to plans?			
Has all openings been placed with required rebar in place ?			
<b>QC INSPECTOR INITIALS</b>			
<b>QA Sign-Off</b>			
		<b>YES NO</b>	
Did QC complete the checklist accurately?			
If NO, was a Deficiency written for improper Checklist?			
<b>Give Deficiency Number from log</b>			
Did you have to write any other Deficiency?			
<b>Give Deficiency Number from log</b>			
Do you take exception to allowing the work to progress?			
<b>QA INSPECTOR INITIALS</b>			